



## MEMO TO COUNCIL 2025-028

**TO:** Mayor Gerrits and Members of Council

**FROM:** Nicole Martin, CAO/Clerk

**DATE:** July 16, 2025

**SUBJECT:** Structure 36 Replacement

---

### **Recommendation**

That Memo to Council 2025-028 be received for information.

### **Update**

Information on the work completed at the Structure 36 Replacement during the week of June 23<sup>rd</sup> as well as an outlook for the following week.

#### Construction Summary:

- Installation of precast box culvert has been completed.
- Contractor has started the backfilling process along with waterproofing the vertical joints of the culvert.

#### Construction Schedule:

- Contractor to place waterbody material within the culvert barrel.
- Contractor to continue backfilling culvert.
- Installation of reinforcing steel for the distribution slab to be completed later this week.

Information on the work completed at the Structure 36 Replacement during the week of July 7<sup>th</sup> as well as an outlook for the following week.

#### Construction Summary:

- Contractor continued the backfilling process.
- The installation of reinforcing steel and formwork for the distribution slab has been completed.
- Contractor completed the concrete pour for the distribution slab.

#### Construction Schedule:

- Contractor to complete the backfilling process.
- Removal of distribution slab formwork to be completed.
- Contractor to divert the watercourse through the culvert.
- Road works to be completed next week.

**Conclusion**

The purpose of this memo is to provide Council with an update on the Structure 36 project.

**Strategic Plan Pillar:** Expand our capacity to serve  
**Goal #2** Identify and prioritize areas for service improvement

Respectfully Submitted,  
Nicole Martin, Dipl. M.A.  
CAO/Clerk

June 23-27





July 7-11

BRG: 71°E (T) LAT: 44.049548 LON: -80.295530



BRG: 315°NW (T) LAT: 44.049554 LON: -80.294902



BRG: 3°N (T) LAT: 44.049481 LON: -80.295007



BRG: 328°NW (T) LAT: 44.049337 LON: -80.296654

